BRUHATH BANGALORE MAHANAGARA PALIKE

FORMATE -01

EXTENSION OF THE TENDER PERIOD PROPOSAL FOR THE CONTRACT WORK WHICH DID NOT COMPLETED WITH IN DUE DATE

Sl	DESCRIPTION	DETAILS
1	Name of the work	*Improvements & Construction of RCC drain and CC road Bhuvaneshwari Nagara 5th, 4th, 3rd and 2nd Cross Ward No 15 Dasarahalli*
2	Estimated cost and Technical Sanction NO and Date	Rs.75.00 Lakhs, T.S No.48/19-20, 24.06.2019
3	Amount of Tender	7500000.00
4	Job Code No	015-19-000006
5	Name & Address of the contractor	KRIDL
6	Aggrement No & Date	EE/DD/AGR/371/19-20, Dt.05.08.2019
7	No. & Date Under which the woirk order has been issued	EE/DD/WO/371/19-20, Dt.05.08.2019
8	Time limit Originally fixed for completion of time	90 Days
9	Date of application of contractor requesting for extension	04.11.2019
10	Date of receipt of application in Sub Division	
11	Weather time extended	Yes
12	Due date of Starting the work	04.11.2019
13	Due date of completion of the work	10.01.2022
14	Actul Date of completion of the work	04.11.2019
15	Progress achieved during first extension	–
16	Time extension period applied for	04.11.2019 to 10.01.2022
17	No of Days	798
18	Time Extension Recommended	Yes

Scanned with CamScanner

Sl	DESCRIPTION	DETAILS
19	Whether original application of contractor enclosed	
20	The balance work to be executed	
21	Approximate time required for completion on the work	
22	Work charge establishment expenditure incurred after expirey of the due date of completion	
23	Wether notice as per clause (2) of aggreement if so, No	
24	Weather Reply received action taken on the contractor	
25	Rate of Fine recommended by Asst.Executive Engineer	Recommanded Without Penalty
26	Remarks of Executive Engineer	Price Schedule may be approved Penalty per @ from 15 days

ASSISTANT ENGINEER

EXECUTIVE ENGINEER
Dasarahalli Division

ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB DIVISION

Chief Engineer
Dasarahalli Zone
B.B.M.P

Scanned with CamScanner